

ISSUE NO. 3

DATE: NOVEMBER 2008



KIRKINTILLOCH LINK ROAD

INDICATIVE CONSTRUCTION PROGRAMME (WILL BE UPDATED BY CONTRACTOR)

ACTIVITY	AREA	POSSIBLE START DATE	LIKELY DURATION
Site Establishment & Mobilisation	Whole site	Complete	6 weeks
Earthworks	Hornshill to Millersneuk Wetlands	Late February 2009	8 weeks
	Millersneuk Wetlands to Lindsaybeg Road	Late March 2009	14 weeks
	Lindsaybeg to Railway Viaduct	Late July 2009	6 weeks
	Railway Viaduct – Garngaber Junction	Early April 2009	9 weeks
	Garngaber to Larkfield Roundabout	Mid November 2008	10 weeks
Roadworks	Larkfield Roundabout to Townhead	Late April 2009	3 weeks
	Hornshill to Lindsaybeg Road	Early July 2009	26 weeks
	Lindsaybeg to Railway Viaduct	Early September 2009	8 weeks
	Railway Viaduct – Garngaber Junction	Early July 2009	8 weeks
	Garngaber to Larkfield Roundabout	Mid March 2009	8 weeks
Known Requirements for Signal Controlled Traffic Management	Industry Street (Closure of road to facilitate gas pipeline diversion and then to allow demolition of the existing bridge and construction of a new bridge. Alternative routes for both vehicles and pedestrians will be prominently signed)	Mid October 2008	6 weeks
		Then Early March 2009	20 weeks

ISSUE NO. 3

DATE: NOVEMBER 2008



ACTIVITY	AREA	POSSIBLE START DATE	LIKELY DURATION
Known Requirements for Signal Controlled Traffic Management (continued)	Lindsaybeg Road / Blacklands Place (Diversion of Blacklands Place to allow construction of a new bridge which will carry Blacklands Place over the KLR on its existing route. The temporary diversion route will run parallel to the existing Blacklands Place)	Mid October 2008	28 weeks
	Lindsaybeg Road (Various signal control arrangements throughout the period of construction of the new Lindsaybeg Road Roundabout)	Mid July 2009	24 weeks
Other Areas Where Significant Construction Activity is Anticipated	Burnbrae Road Bridge	Late July 2009	24 weeks
	Bothlin Burn Retaining Wall	Early January 2009	10 weeks
	Garngaber Junction	Late July 2009	16 weeks
	Townhead Roundabout	Mid October 2009	12 weeks
	Hornshill Roundabout	Late July 2009	16 weeks